

**Physical Progress of Cyclone Risk Mitigation Infrastructure under Component B of NCRMP (Additional Financing)  
for the Month of July, 2017**

Sl. No.	Item of Work	Unit	Total works under the Project	Completed up to previous month (July 2017)	Completed during the month	Total Completed	Under execution	Work not initiated after award	Under tender action	Remarks.
1	MPCSs	No.	162	104	7	111	51	0	0	Targeted to complete by 31.12.2017
2	Roads	No.								
2.a	Roads connecting sheltas	No. (Kms)	100 (170.036 Km)	91 (143.996 Km)	4 (17.52 Km)	95 (161.516 Km)	5 (8.52 Km)	0	0	
	<b>Total</b>	<b>No. (Kms)</b>	<b>262 (170.036 Kms)</b>	<b>195 (143.996 Kms)</b>	<b>11 (17.52 Kms)</b>	<b>206 (161.516 Km)</b>	<b>56 (8.52 Km)</b>	<b>0</b>	<b>0</b>	